



Company Overview:

Al Wajeeh Holding is a Saudi Company, classified in the field of Industry, Trade and Contracting, was established as an institution on 24th August 1989, under Commercial Registration No. 5850008752, then turned into a Limited Liability Company on 19th November 2005 and then emerged into a Holding Company on January 4th, 2013, with most qualified and experienced staff in the fields of Trade, Commerce and Construction Industry.

AL-Wajeeh Holding Company is one of the largest and prestigious Construction companies in the Southern region and extends its roots to more than two decades, is always seeking to develop, with originality, extensive experience for the development with the latest technology and construction methods.

Al Wajeeh Holding Company's activities not only limited to the construction and maintenance of Bridges, Dams, Roads, Water & Sewage Treatment Facilities, Telecommunication Technology, Electric and Electronic busines, but extends to the specialized activities and complementary to the contracting activity such as Ready Mix Concrete Plants, Cement by-products units such as Blocks, Curb Stones, Asphalt Plant with own Raw Material supply chain of Crushers and supportive utility facilities like well-equipped maintenance workshop, painting shop, welding shop etc., with huge number of fleets, construction equipment and much more, to offer the highest quality of service to our esteemed clients.



Vision: -

Al Wajeeh Holding Company's vision is to be the leader of Construction industry and Trade sector in Saudi Arabia and the Gulf, in addition to participate and contribute to the progress and development, in order to reach the community and home to the finest and raise the levels of development and progress.

Message

Al-Wajeeh Holding Company is working to provide high caliber and quality service, efficient performance and optimum speed to complete the work in order to the satisfaction of clients, the community and the Nation .

Company Policy :-

- . - Commitment, Reliability, Performance*
- Execution and delivery of the optimum quality level during the execution period.*
- Innovation and creativity by new ideas and new ways to reach the community and the nation to the peak of modernity and progress.*
- Execute the responsibility towards the society.*
- Utilize the modern technology, machinery and equipment to achieve the superior quality output and high performance and productivity.*

[illegible]

[illegible]



Abha Chamber of Commerce & Industry
Abha - Kingdom of Saudi Arabia

الجمعية التجارية والصناعية بأبها
أبها - المملكة العربية السعودية

الدرجة / الأولى
رقم العضوية / ٧٠١٠٠٠١١٣٣٤٥

شهادة انتساب

الدرجة الأولى
صدرت في : ٧/١٢/١٤٣٧ هـ
رقم السند : ١٣٥٤٩٩٣

تشهد الغرفة التجارية الصناعية بأبها بأن / شركة الوجهة القابضة
رقم السجل التجاري / ٥٨٥٠٠٠٨٧٥٢

العنوان / أ.ها . طريق الملك عبدالله بن عبدالعزيز ص.ب. ٣٠٣ الرمز ٦١٤١١ ت ٢٥٧٤٥٥٥ ف ٢٥٧٤٤٧٧
النشاط / مقاولات عامة وتشغيل وصيانة للمباني العامة والخاصة وأعمال المياه والصرف الصحي والتسود والأعمال الكهربائية والميكانيكية وأعمال الطرق والفنادق والمتاحف والمراكز الطبية والمدارس .

مسجلة لديها لهذا العام ، و ينتهي سريان هذه الشهادة في نهاية ذي الحجة ١٤٣٩ هـ

توقيع المسئول
٢٥٥٥
MEM02 - 07 R0

أي تغيير أو تعديل في هذه الشهادة يبطلها



Kingdom of Saudi Arabia
General Organization for Social Insurance
Asser R Office
الرقم ١٧٦٥٠٥٨٣



المملكة العربية السعودية
المؤسسة العامة للتأمينات الاجتماعية
مكتب منطقة عسير
التاريخ ١٤٣٦/٠١/٢٦
الموافق ٢٠١٤/١١/١٩

شهادة



إسم المنشأة : شركة الوجيه القابضة	
ص.ب : ٣٠٣ أبها ٦١٤١١	
السعودية	
رقم الإشتراك : ٥٠١١٧٥١٦١	
رقم السجل التجاري : ٥٨٥٠٠٠٨٧٥٢	مصدره : أبها
رقما	كتابة
٤٨	ثمانية و اربعون مشتركا
٥٤٦	خمسمائة وستة و اربعون مشتركا
٥٩٤	خمسمائة و أربعة و تسعون مشتركا
عدد المشتركين السعوديين	
عدد المشتركين غير السعوديين	
المجموع	

تشهد المؤسسة العامة للتأمينات الاجتماعية بأن المنشأة المذكورة أعلاه قد أوفت بالتزاماتها تجاه المؤسسة وفق البيانات المقدمة منها حتى تاريخ إصدار هذه الشهادة ، والتي تم منحها لتقديمها لأية جهة تطلبها ، وهي صالحة لجميع الأغراض التي نص عليها نظام التأمينات الاجتماعية في المادة (٦/١٩) منه .

هذه الشهادة سارية المفعول حتى ١٤٣٦/٠٧/٢٦ هـ.

(السادس والعشرون من شهر رجب لعام ألف و اربعمائة وستة و ثلاثون هجرية)

مدير عام مكتب منطقة عسير
علي بن قراج الشعري
١٤٣٦/١١/٢٦



- * لا يعتد إلا بأصل هذه الشهادة لجميع الأغراض.
- * تعتبر هذه الشهادة لاغية في حالة وجود كشط أو شطب عليها.
- * إن تصنيف منشأتكم في برنامج نطاقات خاضع لأحكام ذلك البرنامج .

مكتب منطقة عسير صندوق بريد ٨٧٧ عسير-هاتف: ٢٢٩٥٩٠٥ - فاكس: ٢٢٤٢٣٥٥
P.O.Box 877 asir Tel: 2295905 Fax: 2242354 Web Site: www.gosi.gov.sa E-mail: alsh@gosi.gov.sa



About the Ready Mix Concrete Plant, Blocks and Concrete By-Products :-

AL-Wajeeh Holding Company is the manufacturer of quality Ready Mix Concrete, Concrete Blocks and its by-products. Plants are equipped with the best advanced computerized system for batching, Quality Control system, well equipped Concrete Testing Laboratory with latest testing equipment, to maintain the quality in accordance with the International Standard and specification.





شركة الوجهة
Wajeeh company



وزارة التجارة والصناعة
Ministry of Commerce and Industry



رقم التسجيل التجاري: ٥٨٥٠٠٠٨٧٥٢
الكيان القانوني: شركة ذات مسؤولية محدودة
الموقع: أحد ريفه
الرقم البريدي: ٦١٤١١
البريد الإلكتروني: ٢٥٧٤٤٤٧
هاتف: ٢٥٧٤٤٤٤

رقم: (٢٥٠) بتاريخ: ٢٠١٠/٠٢/١٤
تعدل للترجيع رقم: ٢٨٥ بتاريخ: ٢٠١٠/٠٤/١٤
تنتهي صلاحية هذا القرار بتاريخ: ٢٠١٠/٠٢/١٤
اسم المنشأة: مصنع شركة الوجهة للبلاك و المنتجات الاسمنتيه (برم الشفاط: ٢٣٢٥)
النشاط الصناعي: صنع اصناف من الخرسانة والاسمنت والجص
ملكية المنشأة: شركة الوجهة للتبنيمة
صقوان المنشأة (ص.ب): ٣٠٣
المدينة: ابها
إجمالي التحويل: ١٠ (مئة) مليون ريال والمفوض منه ٧٠ بيل عن ٢٥%

وصف المنتج	الوحدة	الكمية الإنتاجية	رقم المنتج	وصف المنتج	الوحدة	الكمية الإنتاجية	رقم المنتج
متر مكعب	١٠٠٠٠			بلاط اسمنتي	متر مربع	١٠٠٠٠٠	
متر مكعب	١٥٠٠٠			اردرات اسمنتيه	متر طولي	٥٠٠٠٠	
وحدة	١٠٠٠٠			جواير اسمنتيه	متر مكعب	٦٨١٠٩١٠٠	
وصف المنتج	رقم المنتج	وصف المنتج	رقم المنتج	وصف المنتج	رقم المنتج	وصف المنتج	رقم المنتج
بلاط اسمنتي	٦٨١٠٩١٠٠	بلاط اسمنتي	٦٨١٠٩١٠٠	بلاط اسمنتي	٦٨١٠٩١٠٠	بلاط اسمنتي	٦٨١٠٩١٠٠
اردرات اسمنتيه	٦٨١٠٩١٠٠	اردرات اسمنتيه	٦٨١٠٩١٠٠	اردرات اسمنتيه	٦٨١٠٩١٠٠	اردرات اسمنتيه	٦٨١٠٩١٠٠
جواير اسمنتيه	٦٨١٠٩١٠٠	جواير اسمنتيه	٦٨١٠٩١٠٠	جواير اسمنتيه	٦٨١٠٩١٠٠	جواير اسمنتيه	٦٨١٠٩١٠٠

وزير التجارة والصناعة / توفيق بن فوزان الريمية
توقيع: توفيق بن فوزان الريمية

التعليمات الموجودة خلف هذا القرار مضممة له



شهادة تسجيل فسخ شركة

وزارة التجارة والصناعة
Ministry of Commerce and Industry

الرقم: ٥٨٥٧٠٤١٢٢١
التاريخ: ١٤٣٣/٠٢/٠٦

الاسم الشركة: شركة الوجهة القابضة
نوعها: ذات مسؤولية محدودة
مركزها الرئيسي: طريق الملك عبدالله
ص.ب: ٣٠٣
الرمز البريدي: ١١٤١١
هاتف: ٢٥٧٤٤٤٤
فاكس: ٢٥٧٤٤٧٧
ابها
تاريخه: ١٤١٠/٠١/٢٧
مصدره: ١٤١٠/٠١/٢٧


الاسم التجاري: مصنع شركة الوجهة للبلوك والخرسانة الجاهزة
الغنوان: احد رفيدة - طريق الملك عبدالله
ص.ب: ٣٠٣
الرمز البريدي: ٢١٤١١
هاتف: ٢٥٧٤٤٤٤
فاكس: ٢٥٧٤٤٧٧

النشاط: انتاج الخرسانة الجاهزة والبلوك والبلاط والمنتجات الاسمنتية


اسم المدين (رأباً) عبد الرحمن علي مبارك ال مقر القحطاني
الجنسية: سعودي
تاريخ الميلاد: ١٣٧٠
مكان الميلاد: خميس مشيط
مصدره: ١٣٨٨/٠٥/١٠
تاريخه: ١٣٨٨/٠٥/١٠
مصدره: احب رقيسة
تاريخه: ١٤٣٦/٠١/١٢
وتاريخ: ١٣٤٦/٨/٢٤

سلطات المدير: ابها
يشهد مكتب السجل التجاري بمدينة
ولنتهي صلاحية الشهادة في ١٤٣٨/٠٢/٠٦ بموجب الإجراء رقم ١٣٤٦/٨/٢٤
المدير السجل التجاري للشركات: احمد راشد الاسمري
التوقيع: [Signature]

الختم: [Stamp]



الهيكل التنظيمي لمصنع الخرسانة والبلوك والمنتجات الخرسانية:





Plant Machinery and Equipment :-

Equipment	Quantity	Type
Computerized Dry Batching Plant	2	MEV
Computerized Wet Batching Plant	1	MEV
Block Mix – Batching Plant	1	MEV
Block Machines	3	Qimma - Zenith
Mixer size 12 Mt³	12	Mercedes - Actros
Mixer size 10 Mt³	12	Mercedes - SCANIA - MAN
Mixer size 8 Mt³	12	Mercedes - Actors
PUMP 46 Mtr	2	Putzmeister
PUMP 42 Mtr	4	Putzmeister
PUMP 36 Mtr	4	Putzmeister
PUMP 24Mtr	2	Schwing
Block Hauling Crane	4	Mercedes
Loaders	6	CAT - Hyundai
Cement Bulklers	12	Mercedes - SCANIA - MAN
Trailers – Dump Trucks	24	Mercedes - SCANIA - MAN
Service Vehicles	40	Variety
Fork Lifts – Dumpers – Bob Cats	10	TOYOTA



AL-WAJEEH HOLDING COMPANY

شركة الوجيه القابضة





Manpower	Quantity
Engineers	3
Sales Representative	3
Management Officers	4
Accountant	2
Drivers	90
Pump Operator	14
Batching Plant Operators	4
Backhoe Operators	6
Block Machine Operators	3
Laboratory Technician	6
Laborers	12
Supervisors	6
Equipment maintenance Technicians	6





Some of the Major Projects Completed :-

Project Name	The executing agency
Municipality Building a Rvidh- Ministry of Municipal and Rural Affairs	Arabian SasnaCompany
Alvraein- Municipality and the - Ministry of Municipal and Rural Affairs Building	Construction & Development Company
Warehouse company Almarai- Almarai	Al Amanaa Company
School AhadRvidh- a Ministry of Education	Al Hashim Company
Private - and the Ministry of Education works	Hassan Al Howaizi Company
Military City Management Project - Ministry of Defence	Sa 'adSha 'ayeMa 'amoon Est.,
Project Alsoama- General Organization for Grain Silos Office	Sa 'adZaben Establishment
Duplication of King Abdullah Road project and Akabari- Department of Transportation	Peninsula company
A garden municipality Rafidah - one municipality Rafidah	Sahool Al Majd Establishment
Rafidah a bridge - one municipality Rafidah	Majid Bin Jarbou Company
Dams projects finished - and the Ministry of Water and Electricity	AL-Wajeeh Holding Company
Dams projects being implemented - and the Ministry of Water and Electricity	AL-Wajeeh Holding Company
Sewerage projects finished - Directorate General Water and Sanitation	AL-Wajeeh Holding Company
Sewerage projects underway implementation - Directorate General Water and Sanitation	AL-Wajeeh Holding Company
Bridge Airport Road - the secretariat of the Asir region	Field construction company
General Construction Work	Bayader Al Aryaf Company
General Construction Work	Al Rajhi Company
General Construction Work	Al GhunaimCompany Limited
Construction work of the dam Alhdelh (Ministry of Electricity and Water)	The assets of the construction company
Road & Bridges Work	AbdulrahmanSahman Establishment
Telecommunication Works	Al-Babtain Company
Electric Works - King Abdullah Road	Geo-Tech Company
General Construction Work	Tower Foundation Contracting Co.
General Construction Work	HOME Foundation Establishment
General Construction Work	Achievement Foundation Platform
General Construction Work	MushababZarib Establishment
General Construction Work	New Labour Establishment
General Construction Work	Fruits Foundation for Reconstruction
Girls Class Rooms at King Khalid University	AltaamierihContracting Establishment
King Abd Allah Road Project by the Ministry of Transport	Haif Company
King Faisal Medical City - Ministry of Health	Al-Fawzan Company
Psychiatric Hospital area Asir- Ministry of Health	Rabia company



<i>Student Housing at the University of King Khalid- Ministry of Higher Education</i>	<i>Agabrin Contracting Co.</i>
<i>Water plant south of Abha - Ministry of Water</i>	<i>Almeshrab Foundation</i>
<i>A power station Rvidh- electricity company</i>	<i>Al-jihaz company</i>
<i>Lighting project of King Abdullah Road - Ministry of Transport</i>	<i>Aeman company</i>
<i>Construction of roads and bridges - the Ministry of Transport</i>	<i>Simak company</i>
<i>The establishment of schools, Asir - Ministry of Education</i>	<i>BaahirGhazzawi Foundation</i>
<i>Project Silos</i>	<i>Al-fajer company</i>
<i>Housing Project members of the Air Defense - Defense Ministry</i>	<i>Labab company</i>
<i>Project walls camps - the Department of Defense</i>	<i>Higher quarter company</i>
<i>Airport Park project - the secretariat of the Asir region</i>	<i>Nataf Company</i>
<i>The work of the General Construction</i>	<i>Alkifl Foundation</i>
<i>The construction of a police station - Ministry of the Interior</i>	<i>Bin Ladin Group</i>



الثقافية السعودية للاختبارات و الإستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeeh Co.
PROJECT : Batching Plant

November, 2015

SUMMARY REPORT FOR COARSE AGGREGATE

Description	Actual Result	Spec's Max. %
Los Angeles Abrasion 3/4"	33.12	35
" " 3/8"	31.67	35
Specific Gravity & Absorption 3/4"		
Bulk Specific Gravity	2.809	-----
SSD Specific Gravity	2.849	-----
Apparent Specific Gravity	2.926	-----
Water Absorption	1.42	-----
Specific Gravity & Absorption 3/8"		
Bulk Specific Gravity	2.768	-----
SSD Specific Gravity	2.819	-----
Apparent Specific Gravity	2.916	-----
Water Absorption	1.83	-----
Chemical Analysis on 3/4"		
Chloride (Cl)	0.0456	0.05
Sulphate (SO ₃)	0.00593	0.50
Chemical Analysis on 3/8"		
Chloride (Cl)	0.0511	0.05
Sulphate (SO ₃)	0.00805	0.50
Soundness 3/4"		
" " 3/8"	1.85	10.0
	2.28	
Material Finer than 75 Micron 3/4"		
" " 3/8"	0.51	1.0
	0.75	
Sieve Analysis 3/4" & 3/8"		
	Attached	
Clay Lumps & Friable Particles 3/4"		
	0.42	1.0
Clay Lumps & Friable Particles 3/8"	0.38	

THUNAIAH
Engr. Yunus Mohd.





الثقافة السعودية للاختبارات والاستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeeh Co.
PROJECT : Batching Plant

November, 2015

SUMMARY REPORT FOR FINE AGGREGATE

Description	Actual Result	Spec's Max. %
	N. Sand	
Specific Gravity & Absorption N.Sand		
Bulk Specific Gravity	2.491	-----
SSD Specific Gravity	2.558	-----
Apparent Specific Gravity	2.670	-----
Water Absorption	2.70	-----
Sand Equivalent		
	78	-----
Chemical Analysis on N.Sand		
Chloride (Cl)	0.0528	0.06
Sulphate (SO ₃)	0.00786	0.04
Soundness N.Sand		
	2.98	10.0
Material Finer than 75 Micron N.Sand		
	2.76	3.0
Light Weight Particles (% by weight)		
	< 0.1	0.5
Sieve Analysis N.Sand		
	Attached	
Clay Lumps & Friable Particles in N.Sand		
	2.9	3.0

THUNAIAH

Engr. Yunus Mohd





SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: 3/8" Agg.


Date: 03.11.2015

Test Method : ASTM C33

Average of Samples

Sample No. 01 - 02

Sieve Size	Sample # 01	Sample # 02	Sample # 03				AVERAGE
(mm)	% Passing						% Passing
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	97.9	97.6				97.7
3/8"	9.5	78.1	77.3				77.7
# 4	4.75	8.0	7.5				7.7
# 8	2.36	0.3	0.3				0.3
# 16	1.18	0.2	0.2				0.2
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						



THUNAIAH

Engr. Yunus Mohd





KINGDOM OF SAUDI ARABIA
THUNAIAH for TESTING & CONSULTANTS ENGINEERING



SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeeh Co.

PROJECT : Batching Plant

DESCRIPTION: 3/8" Agg.

Sample No. 01

Weight of Sample (Grams)

Original =


Date: 03.11.2015

Oven Dry = 3403.4

Wash Oven Dry =


Test Method: ASTM C136-06

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifications (Percent)	Remarks
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	72.7	3330.7	97.9			
3/8"	9.5	746.2	2657.2	78.1			
# 4	4.75	3131.6	271.8	8.0			
# 8	2.36	3392.2	11.2	0.3			
# 16	1.18	3396.4	7.0	0.2			
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						
Pan							
Wash passing No 200							
Total							



CHECKED BY

Engr. Yunus Mohd.





SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeeh Co.

PROJECT : Batching Plant

DESCRIPTION: 3/4" Agg.


Date: 03.11.2015

Test Method : ASTM C33

Average of Samples

Sample No. 01 - 02

Sieve Size	Sample # 01	Sample # 02	Sample # 03				AVERAGE
(mm)				% Passing			% Passing
3"	76.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0	92.8	92.1				92.5
1/2"	12.5	27.3	27.6				27.5
3/8"	9.5	5.7	5.1				5.4
# 4	4.75	0.6	0.1				0.4
# 8	2.36	0.6	0.1				0.3
# 16	1.18						
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						



THUNAIAH

Engr. Yunus Mohd.





الثقانية السعودية للاختبارات والاستشارات الهندسية
THUNAIIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeeh Co.

PROJECT : Batching Plant

DESCRIPTION: 3/4" Agg.

Sample No. 01

Weight of Sample (Grams)

Original =


Date: 03.11.2015

Oven Dry = 3009.2

Wash Oven Dry =


Test Method: ASTM C136-06

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifications (Percent)	Remarks
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0	215.2	2794	92.8			
1/2"	12.5	2186.7	822.5	27.3			
3/8"	9.5	2838.3	170.9	5.7			
# 4	4.75	2990.6	18.6	0.6			
# 8	2.36	2992.3	16.9	0.6			
# 16	1.18						
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						
Pan							
Wash passing No 200							
Total							



THUNAIIAH

Engr. Yunus Mohd.





SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: 3/4" Agg.

Sample No. 02

Weight of Sample (Grams)

Original =

Date: 03.11.2015


Oven Dry =

2987.7

Wash Oven Dry =

Test Method: ASTM C136-06

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifications (Percent)	Remarks
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0	237.2	2750.5	92.1			
1/2"	12.5	2162.9	824.8	27.6			
3/8"	9.5	2835.3	152.4	5.1			
# 4	4.75	2983.4	4.3	0.1			
# 8	2.36	2985.6	2.1	0.1			
# 16	1.18						
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						
Pan							
Wash passing No 200							
Total							



THUNAIAH

Enar. Yunus Mohd





THUNAIYAH

الثانية السعودية للإختبارات و الإستشارات الهندسية
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: 3/8" Agg.

Sample No. 02

Weight of Sample (Grams)

Original =


Date: 03.11.2015

Oven Dry = 3110.4

Wash Oven Dry =

Test Method: ASTM C136-06

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifica-tions (Percent)	Remarks
(mm)							
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	74.7	3035.7	97.6			
3/8"	9.5	705.7	2404.7	77.3			
# 4	4.75	2877.1	233.3	7.5			
# 8	2.36	3099.9	10.5	0.3			
# 16	1.18	3103.6	6.8	0.2			
# 30	0.60						
# 50	0.30						
# 100	0.15						
# 200	0.075						
Pan							
Wash passing No 200							
Total							



THUNAIYAH

Engr. Yunus Mohd.





FINNESS MODULUS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: N.Sand

Date: 03.11.2015

Test Method : ASTM C33

Average of Samples

Sample No. 01 - 02

Sieve Size	Sample # 01	Sample # 02	Sample # 03				AVERAGE
(mm)	% Retained						% Retained
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	0.8	0.5				0.7
3/8"	9.5	1.4	0.9				1.2
# 4	4.75	5.5	4.8				5.1
# 8	2.36	13.4	10.7				12.0
# 16	1.18	26.5	23.6				25.0
# 30	0.60	47.9	71.4				59.6
# 50	0.30	73.4	77.7				75.6
# 100	0.15	88.0	86.7				87.3
# 200	0.075						
F.M	2.57	2.76					2.66

THUNAIAH

Engr. Yunus Mohd





الثنايه السعوديه للاختبارات و الإستشارات الهندسيه
THUNAIH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: N.Sand


Date: 03.11.2015

Test Method : ASTM C33

Average of Samples

Sample No. 01 - 02

Sieve Size	Sample # 01	Sample # 02	Sample # 03				AVERAGE
(mm)	% Passing						% Passing
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	99.2	99.5				99.3
3/8"	9.5	98.6	99.1				98.8
# 4	4.75	94.5	95.2				94.9
# 8	2.36	86.6	89.3				88.0
# 16	1.18	73.5	76.4				75.0
# 30	0.60	52.1	28.6				40.4
# 50	0.30	26.6	22.3				24.4
# 100	0.15	12.0	13.3				12.7
# 200	0.075	4.9	3.5				4.2



THUNAIH

Engr. Yunus Mohd





SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeeh Co.
PROJECT : Batching Plant

Sample No. 01

DESCRIPTION: N.Sand

Weight of Sample (Grams)

Date: 03.11.2015

Original

=

-

Oven Dry

=


2105.1

Wash Oven Dry

=

Test Method: ASTM C136-06

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifica-tions (Percent)	Remarks
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	17.5	2087.6	99.2	0.8		
3/8"	9.5	30.5	2074.6	98.6	1.4		
# 4	4.75	115.6	1989.5	94.5	5.5		
# 8	2.36	281.4	1823.7	86.6	13.4		
# 16	1.18	556.8	1548.3	73.5	26.5		
# 30	0.60	1007.3	1097.8	52.1	47.9		
# 50	0.30	1544.8	560.3	26.6	73.4		
# 100	0.15	1851.9	253.2	12.0	88.0		
# 200	0.075	2001.6	103.5	4.9			
Pan							
Wash passing No 200			F.M = 2.57				
Total							



THUNAIYAH

Engr. Yunus Mehd





SIEVE ANALYSIS

CONSULTANT : Dar Al-Riyadh

CONTRACTOR : Al-Wajeed Co.

PROJECT : Batching Plant

DESCRIPTION: N.Sand

Sample No. 02

Weight of Sample (Grams)

Original = -


Date: 03.11.2015

Oven Dry = 1946.7

Wash Oven Dry =

Test Method : ASTM C33

Sieve Size	Weight Retained (Grams)	Cum. Wt. Passing (Grams)	Cum. Passing (Percent)	Cum. Retained (Percent)	Retained (Percent)	Specifica-tions (Percent)	Remarks
(mm)							
3"	75.0						
2"	50.0						
1 1/2"	37.5						
1"	25.0						
3/4"	19.0						
1/2"	12.5	10.3	1936.4	99.5	0.5		
3/8"	9.5	16.8	1929.9	99.1	0.9		
# 4	4.75	92.8	1853.9	95.2	4.8		
# 8	2.36	207.9	1738.8	89.3	10.7		
# 16	1.18	458.8	1487.9	76.4	23.6		
# 30	0.60	1389.4	557.3	28.6	71.4		
# 50	0.30	1513.0	433.7	22.3	77.7		
# 100	0.15	1687.7	259	13.3	86.7		
# 200	0.075	1879.2	67.5	3.5			
Pan		38.4					
Wash passing No 200			F.M = 2.76				
Total							



THUNAIAH

Engr. Yunus M. Al-Murad





الثناية السعودية للاختبارات والاستشارات الهندسية
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

Specific Gravity and Absorption of Aggregates

CONSULTANT : Dar Al-Riyadh
CONTRACTOR: Al-Wajeeh Co.

Test Method : ASTM C127-07

PROJECT : Batching Plant
DESCRIPTION: 3/4" Agg.

Date: 04.11.2015

Course Aggregate							
1	Trial No	1	2	3	4		Average
2	Weight of Sat. Surface Dry Sample In A (g)	4033.0	4251.9			
3	Weight of Oven Dry Sample In Air (g)	3972.1	4197.2			
4	Weight of Sample In Water (g)	2625.9	2750.2			
5	Absorption (Line 2-Line3) (g)	60.9	54.7			
6	% Absorption (Line 5*100/Line3) (%)	1.53	1.30				1.42
7	Specific Gravity						
(a)	Bulk Oven Dry (Line 3)/(Line 2-Line 4)	2.823	2.795				2.809
(b)	Bulk Sat.Surf. D (Line 2)/(Line 2-Line 4)	2.866	2.831				2.849
(c)	Apparent (Line 3)/(Line 3-Line 4)	2.951	2.901				2.926
Fine Aggregates							
8	Trial No
9	Weight of Saturated Surface Dry S _e (g)
10	Weight of Oven Dry Sample In Air (g)
11	Weight Of Bottle Filled With Water (g)
12	Wt.Of Bot. With Sat. Sur. Dry spl. & W (g)
13	Absorption (Line 9-Line10) (g)
14	% Absorption (Line 13*100/Line10) (%)
15	Specific Gravity
(a)	Bulk Oven Dry (Line 10)/(Line 9+Line 11-Line
(b)	Bulk Sat.Surf. (Line 9)/(Line 9+Line 11-Line
(c)	Apparent (Line 10)/(Line10+Line11-Line

THUNAIYAH

Engr. Yunus Mond





الثغافيه السعوديه للاختبارات و الإستشارات الهندسيه
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

Specific Gravity and Absorption of Aggregates

CONSULTANT : Dar Al-Riyadh
CONTRACTOR: Al-Wajeed Co.

Test Method : ASTM C127-07

PROJECT : Batching Plant
DESCRIPTION: 3/8" Agg.

Date: 04.11.2015

Course Aggregate							
1	Trial No	1	2	3	4		Average
2	Weight of Sat. Surface Dry Sample In A (g)	3408.6	4046.9			
3	Weight of Oven Dry Sample In Air (g)	3347.5	3973.6			
4	Weight of Sample In Water (g)	2200.1	2610.5			
5	Absorption (Line 2-Line3) (g)	61.1	73.3			
6	% Absorption (Line 5*100/Line3) (%)	1.83	1.84				1.83
7	Specific Gravity						
	(a) Bulk Oven Dry (Line 3)/(Line 2-Line 4)	2.770	2.766				2.768
	(b) Bulk Sat.Surf. D. (Line 2)/(Line 2-Line 4)	2.821	2.817				2.819
	(c) Apparent (Line 3)/(Line 3-Line 4)	2.917	2.915				2.916
Fine Aggregates							
8	Trial No
9	Weight of Saturated Surface Dry S _e (g)
10	Weight of Oven Dry Sample In Air (g)
11	Weight Of Bottle Filled With Water (g)
12	Wt.Of Bot. With Sat. Sur. Dry spl. & V _h (g)
13	Absorption (Line 9-Line10) (g)
14	% Absorption (Line 13*100/Line10) (%)
15	Specific Gravity
(a)	Bulk Oven Dry (Line 10)/(Line 9+Line 11-Line
(b)	Bulk Sat.Surf. (Line 9) /(Line 9+Line 11-Line
(c)	Apparent (Line 10)/(Line10+Line11-Line

THUNAIYAH

Engr. Yunus Mohd.





الثانية السعودية للإختبارات والىستشارات الهندسية
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

Specific Gravity and Absorption of Aggregates

CONSULTANT : Dar Al-Riyadh
CONTRACTOR: Al-Wajeed Co.

Test Method : ASTM C127-07

PROJECT : Batching Plant
DESCRIPTION: N. Sand

Date: 04.11.2015

Course Aggregate							
1	Trial No	1	2	3	4		Average
2	Weight of Sat. Surface Dry Sample In A (g)						
3	Weight of Oven Dry Sample In Air (g)						
4	Weight of Sample In Water (g)						
5	Absorption (Line 2-Line3) (g)						
6	% Absorption (Line 5*100/Line3) (%)						
7	Specific Gravity						
	(a) Bulk Oven Dry (Line 3)/(Line 2-Line 4)						
	(b) Bulk Sat. Surf. D. (Line 2)/(Line 2-Line 4)						
	(c) Apparent (Line 3)/(Line 3-Line 4)						
Fine Aggregates							
8	Trial No	1	2	3	4	5	6
9	Weight of Saturated Surface Dry S _g (g)	200.0	200.0				
10	Weight of Oven Dry Sample In Air (g)	194.6	194.9				
11	Weight Of Bottle Filled With Water (g)	1382.7	1382.7				
12	Wt. Of Bot. With Sat. Sur. Dry spl. & V _h (g)	1504	1505				
13	Absorption (Line 9-Line10) (g)	5.4	5.1				
14	% Absorption (Line 13*100/Line10) (%)	2.8	2.6				2.70
15	Specific Gravity				
(a)	Bulk Oven Dry (Line 10)/(Line 9+Line 11-Line	2.473	2.508				2.491
(b)	Bulk Sat. Surf. (Line 9) /(Line 9+Line 11-Line	2.541	2.574				2.558
(c)	Apparent (Line 10)/(Line10+Line11-Line	2.655	2.685				2.670

THUNAIYAH

Engr. Yunus Mohd





الثناية السعودية للاختبارات و الإستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

**MATERIAL FINER THAN 75 MICRON IN MINERAL AGGREGATE
(ASTM C123)**

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeed Co.
PROJECT : Batching Plant
SAMPLE : Agg. 3/4" & 3/8"

Date : 07.11.2015



S.No.	SAMPLE	Sample Weight Before Wash (gm)	Afte Wash Passing 200 (%)
1	Agg. 3/4"	2000	0.51
2	Agg. 3/8"	1550	0.75

THUNAIAH




Engr. Yunus Mohd







 THUNAIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)			
CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeeh Co.			
Work Sheet Sand Equivalent			
PROJECT : Batching Plant		Date 03.11.2015	
Description: Natural Sand		Sample No	
Test No			
Sand Equivalent			
Trial No	1	2	3
Sand Height (mm)	10.3	10.0	10.2
Clay Floc Height (mm)	13.0	13.3	12.9
Calculated Sand Equivalent	79.2	75.2	79.1
Adjusted Sand Equivalent	79	75	79
Average Sand Equivalent	77.8		
Adjusted Average Sand Equivalent	78		
Remarks: Specification Requirements 75 (%) Minimum			
THUNAIAH Engr. Yunus Mohd. 			



						الثانية السعودية للاختبارات والهندسة THUNAIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)	
CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeed Co.							
Organic Impurities in Fine Agg. For Concrete							
PROJECT : Batching Plant						AAASHTO T21 - 871 (ASTM C40 - 84)	
Description: Natural Sand						Date: 04.11.2015	
Test No	1	2	3	4	5	6	
Weight	340	350	335				
Colour Number after 24hours in solution	1	1	1				
Remarks Results are satisfactory Colour of super natural liquid above test samples after 24 hours standing period is lighter than the reference standard colour solution Samples tested free from organic impurities							
THUNAIAH  Engr. Yunus Moad							



 THUNAIAH <small>THUNAIAH for TESTING & ENGINEERING CONSULTANTS</small> <small>(Tel. & Fax Khamis Mushayt: 017-2383249)</small>								
CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeeh Co.								
<i>Soundness Of Aggregate By Use Of Sodium Sulfate</i>								
PROJECT : Batching Plant Test Method: ASTM C-88								
Description: Natural Sand								
Date Started	07/11/2015							
Date Finished	12/11/2015							
Test No:								
<i>Fine Aggregate</i>								
Sieve Sizes	Grading Original	Weight Test Fraction	Sieve Sizes After Test	Weight Test Fraction	Loss In Weight After Test	Actual Loss After Test	Corrected Ave. Weighted Loss	
Passing	Retained	Retained (%)	Bef. Test (g)	Aft. Test (g)	Test (g)	Test (%)	Loss (%)	
A	B	C	D	E	F	G		
# 100	# 200	7.2	100	94.8	5.2	5.2	0.37
# 50	# 100	11.0	100	95.6	4.4	4.4	0.48
# 30	# 50	17.0	100	96.3	3.7	3.7	0.63
# 16	# 30	34.9	100	97.0	3.0	3.0	1.05
# 8	# 16	13.0	100	96.5	3.5	3.5	0.46
# 4	# 8	7.7	100	96.6	3.4	3.4	0.26
3/8 #	# 4	4.0	100	97.5	2.5	2.5	0.10
Total								2.98
<i>Coarse Aggregate</i>								
3/8 "	# 4							
3/4 "	3/8 "							
1 1/2 "	3/4 "							
2 1/2 "	1 1/2 "							
Spec. requirement		10% Max						
<div style="display: flex; justify-content: space-between; align-items: flex-end;"> <div> THUNAIAH Engr. Yunus Mohd </div> <div>  </div> </div>								






THUNAIH		الثانية السعودية للإختبارات و الإستشارات الهندسية THUNAIH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)						
CONSULTANT: Dar Al-Riyadh								
CONTRACTOR: Al-Wajeeh Co.								
<i>Soundness Of Aggregate By Use Of Sodium Sulfate</i>								
PROJECT : Batching Plant					Test Method: ASTM C-88			
Description: 3/4" Agg.								
Date Started 07/11/2015			Date Finished			12/11/2015		
Test No:								
<i>Fine Aggregate</i>								
Sieve Sizes		Grading Original	Weight Test Fraction	Sieve Sizes After Test	Weight Test Fraction	Loss In Weight After	Actual Loss After	Corrected Ave. Weighted
Passing	Retained	Retained (%)	Bef. Test (g)	(mm)	Aft. Test (g)	Test (g)	Test (%)	Loss (%)
A	B	C	D	E	F	G		
No	
# 50	# 100
# 30	# 50
# 16	# 30
# 8	# 16
# 4	# 8
3/8 #	# 4
Total								
<i>Coarse Aggregate</i>								
3/8 "	# 4	5.0	180.3	174.6	5.7	3.2	0.16
1/2 "	3/8 "	22.1	225.0	218.3	6.7	3.0	0.66
3/4 "	1/2 "	65.0	390.5	385.9	4.6	1.2	0.77
1 1/2 "	3/4 "	7.5	200.8	193.7	7.1	3.5	0.27
Total						1.85		
Spec. requirement			10% Max					
<p>THUNAIH</p> <p>Engr. Yunus Mohd.</p>								



THUNAIAH		الثقافية السعودية للاختبارات و الإستشارات الهندسية THUNAIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)						
CONSULTANT: Dar Al-Riyadh								
CONTRACTOR: Al-Wajeed Co.								
Soundness Of Aggregate By Use Of Sodium Sulfate								
PROJECT : Batching Plant					Test Method: ASTM C-88			
Description: 3/8" Agg.								
Date Started			07/11/2015			Date Finished		12/11/2015
Test No:								
Fine Aggregate								
Sieve Sizes		Grading Original	Weight Test Fraction	Sieve Sizes After Test	Weight Test Fraction	Loss In Weight After Test	Actual Loss After Test	Corrected Ave. Weighted Loss
Passing	Retained	Retained (%)	Bef. Test (g)	(mm)	Aft. Test (g)	Test (g)	Test (%)	(%)
A	B	C	D	E	F	G		
No								
# 50	# 100							
# 30	# 50							
# 16	# 30							
# 8	# 16							
# 4	# 8							
3/8 #	# 4							
Total								
Coarse Aggregate								
3/8 "	# 4	43.5	490.4	4.0 (mm)	470.9	19.5	4.0	1.73
3/4 "	3/8 "	20.0	230.7	8.0 (mm)	224.3	6.4	2.8	0.55
1 1/2 "	3/4 "							
2 1/2 "	1 1/2 "							
Total						2.28%		
Spec. requirement						10% Max		
<p>THUNAIAH</p> <p>Engr. Yunus Mohd.</p>								




 THUNAIAH TESTING & ENGINEERING CONSULTANTS		الثنائية السعودية للإختبارات و الإستشارات الهندسية THUNAIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)								
		CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeeh Co.								
Clay Lumps And Friable Particles In Aggregate										
PROJECT : Batching Plant					Date : 08.11.2015					
Description: 3/4" Agg.					Test Method: ASTM C-142					
Test No 4										
Sieve Sizes				Grading Original % Each Size	Weight Test Fraction Bef. Test (g)	Sieve Sizes After Test (mm) (Alt)	Weight Test Fraction Aft. Test (g)	Passing Mass (g)	Percent Clay (%)	Weighted Percent Clay (%)
Passing (mm) (Alt)	Retained (mm) (Alt)									
	37.5	1 1/2 "				4.75	# 4			
37.5	1 1/2 "	19.00	3/4 "	7.5	348.3	4.75	# 4	340.2	8.1	0.17
19.00	3/4 "	9.50	3/8 "	22.1	625.0	4.75	# 4	620.7	4.3	0.15
9.50	3/8 "	4.75	# 4	5.0	214.7	2.36	# 8	210.5	4.2	0.10
4.75	# 4	1.18	# 16			0.85	# 20			
Total										0.42
Remarks										
Specification										
1.0 (%) Maximum By Weight										
Results are Satisfactory										
Sieve Sizes				Grading Original % Each Size	Weight Test Fraction Bef. Test (g)	Sieve Sizes After Test (mm) (Alt)	Weight Test Fraction Aft. Test (g)	Passing Mass (g)	Percent Clay (%)	Weighted Percent Clay (%)
Passing (mm) (Alt)	Retained (mm) (Alt)									
	37.5	1 1/2 "				4.75	# 4			
37.5	1 1/2 "	19.00	3/4 "			4.75	# 4			
19.00	3/4 "	9.50	3/8 "			4.75	# 4			
9.50	3/8 "	4.75	# 4			2.36	# 8			
4.75	# 4	1.18	# 16			0.85	# 20			
Total										
Remarks :										
THUNAIAH										
Engr. Yunus Mohd.										







THUNAIAH <small>CONSULTANTS ENGINEERING</small>		الثنائية السعودية للإختبارات و الإستشارات الهندسية THUNAIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)	
CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeeh Co.			
Clay Lumps And Friable Particles In Aggregate			
PROJECT : Batching Plant		Date : 08.11.2015	
Description: 3/8" Agg.		Test Method: ASTM C-142	
Test No 4			
Sieve Sizes		Grading	Weight
Passing (mm) (Alt)	Retained (mm) (Alt)	Original % Each Size	Test Fraction Bef. Test (g)
37.5 1 1/2 "	19.00 3/4 "	20.3	386.7
19.00 3/4 "	9.50 3/8 "	43.5	488.6
9.50 3/8 "	4.75 # 4	33.9	460.0
4.75 # 4	2.36 # 8	0.85 # 20	458.8
Total		0.38	
Remarks			
Specification 1.0 (%) Maximum By Weight Results are Satisfactory			
Sieve Sizes		Grading	Weight
Passing (mm) (Alt)	Retained (mm) (Alt)	Original % Each Size	Test Fraction Bef. Test (g)
37.5 1 1/2 "	19.00 3/4 "	20.3	386.7
19.00 3/4 "	9.50 3/8 "	43.5	488.6
9.50 3/8 "	4.75 # 4	33.9	460.0
4.75 # 4	2.36 # 8	0.85 # 20	458.8
Total		0.38	
Remarks :			
THUNAIAH			
Engr. Yunus Mohd.			





 THUNIAH for TESTING & ENGINEERING CONSULTANTS (Tel. & Fax Khamis Mushayt: 017-2383249)											
CONSULTANT: Dar Al-Riyadh CONTRACTOR: Al-Wajeeh Co.											
Clay Lumps And Friable Particles In Aggregate											
PROJECT : Batching Plant						Date: 08.11.2015					
Description: Natural Sand						Test Method: ASTM C-142					
Test No											
Sieve Sizes				Grading	Weight	Sieve Sizes	Weight	Passing	Percent	Weighted	
Passing (mm)	Retained (mm)	Alt	Alt	Original % Each Size	Test Fraction Bef. Test (g)	After Test (mm) (Alt)	Test Fraction Aft. Test (g)	Mass (g)	Clay (%)	Percent Clay (%)	Clay (%)
	37.5	1 1/2 "				4.75 # 4					
37.5	1 1/2 "	19.00	3/4 "			4.75 # 4					
19.00	3/4 "	9.50	3/8 "			4.75 # 4					
4.75	# 4	2.36	# 8	7.7	180.7	2.36 # 8	176.3	4.4	2.43	0.19	
2.36	# 8	1.18	# 16	13.0	285.4	0.85 # 20	260.2	25.2	8.83	1.15	
Total										1.34	
Remarks :											
Specification 3.0 (%) Maximum By Weight Results are Satisfactory											
Sieve Sizes				Grading	Weight	Sieve Sizes	Weight	Passing	Percent	Weighted	
Passing (mm)	Retained (mm)	Alt	Alt	Original % Each Size	Test Fraction Bef. Test (g)	After Test (mm) (Alt)	Test Fraction Aft. Test (g)	Mass (g)	Clay (%)	Percent Clay (%)	Clay (%)
	37.5	1 1/2 "				4.75 # 4					
37.5	1 1/2 "	19.00	3/4 "			4.75 # 4					
19.00	3/4 "	9.50	3/8 "			4.75 # 4					
9.50	3/8 "	4.75	# 4			2.36 # 8					
4.75	# 4	1.18	# 16			0.85 # 20					
Total											
Remarks :											
THUNIAH											
Engr. Yunus Mohd.											





THUNAIYAH
ENGINEERING & CONSULTING

الثانية السعودية للاختبارات و الإستشارات الهندسية
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

CONSULTANT: Dar Al-Riyadh

CONTRACTOR: Al-Wajeeh Co.

*Abrasion Of Coarse Aggregate By Use Of The
Los Angeles Machine*

PROJECT : Batching Plant

Lab No	Sample No	Date :	05.11.2015

Description 3/8" Agg. Test Method: ASTM C-131

Type Of Grading Of Test C

Sieve Size				Weight And Grading Of Test Sample (grams)			
Passing		Retained		A	B	C	D
(mm)	(Alt)	(mm)	(Alt)				
37.5	1 1/2 "	25	1 "	1250
25	1 "	19	3/4 "	1250
19	3/4 "	12.5	1/2 "	1250	2500
12.5	1/2 "	9.5	3/8 "	1250	2500
9.5	3/8 "	6.3	1/4 "	2500
6.3	1/4 "	4.75	# 4	2500
4.75	# 4	2.36	# 8	5000
Total				5000	5000	5000	5000

(a) Weight Of Sample Before Test 5000 (grams)

(b) Weight Of Sample After Test (Retained On No 12 Sieve) = 3429.6 (grams)

(c) Percentage Of Wear = [(a) - (b) / (a)] * 100 31.41 (%)

Remarks:

Results are Satisfactory, material Spec. requirement 35% max

THUNAIYAH

Engr. Yunus Mohd.





THUNAIYAH
CONSULTANTS PRESENTING

الشأنية السعودية للإختبارات و الإستشارات الهندسية
THUNAIYAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

LIGHT WEIGHT PARTICLES IN AGGREGATE
(ASTM C123)

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeeh Co.
PROJECT : Batching Plant
SAMPLE : N.Sand
REFERENCE : Project Spec's

Date : 05.11.2015

S.No.	SAMPLE	Test Performed	Results
1	N.Sand	Light weight particles (% by weight)	< 0.1

Remarks : Results are satisfactory and within limits.

THUNAIYAH

Engr. Yunus Mohd.





الثقافية السعودية للاختبارات و الإستشارات الهندسية
THUNAIHAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

CHEMICAL ANALYSIS OF COARSE AGGREGATE
(BS 812)

CONSULTANT : Dar Al-Riyadh
CLIENT : A-Wajeeh Co.
PROJECT : Batching Plant
SAMPLE : 3/4" & 3/8" Agg.

Date : 08.11.2015

S.No.	SAMPLE	TOTAL CHLORIDE Cl (ppm) %	TOTAL SULPHATE SO3 (ppm) %
1	Aggregate 3/4"	0.0456	0.00593
2	Aggregate 3/8"	0.0511	0.00805

THUNAIHAH

Engr. Yunus Mohd.





AL-WAJEEH HOLDING COMPANY

شركة الوجه القابضة



التيانية السعودية للإختبارات و الإستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

CHEMICAL ANALYSIS OF AGGREGATE
(BS 812)

CONSULTANT : Dar Al-Riyadh
CLIENT : A-Wajeed Co.
PROJECT : Batching Plant
SAMPLE : N. Sand

Date : 08.11.2015

S.No.	SAMPLE	ORGANIC IMPURITIES	TOTAL CHLORIDE Cl (ppm) %	TOTAL SULPHATE SO3 (ppm) %
1	N.Sand	Safe	0.0528	0.00786

THUNAIAH

Engr. Yunus Mohd.





AL-WAJEEH HOLDING COMPANY

شركة الوجهه القابضة



الثناية السعودية للإختبارات و الإستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

**MATERIAL FINER THAN 75 MICRON IN MINERAL AGGREGATE
(ASTM C123)**

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeeh Co.
PROJECT : Batching Plant
SAMPLE : Agg. 3/4" & 3/8"

Date : 07.11.2015

S.No.	SAMPLE	Sample Weight Before Wash (gm)	Afte Wash Passing 200 (%)
1	Agg. 3/4"	2000	0.51
2	Agg. 3/8"	1550	0.75

THUNAIAH

Engr. Yunus Mohd.





الثناية السعودية للإختبارات و الإستشارات الهندسية
THUNAIAH for TESTING & ENGINEERING CONSULTANTS
(Tel. & Fax Khamis Mushayt: 017-2383249)

**MATERIAL FINER THAN 75 MICRON IN MINERAL AGGREGATE
(ASTM C123)**

CONSULTANT : Dar Al-Riyadh
CONTRACTOR : Al-Wajeed Co.
PROJECT : Batching Plant
SAMPLE : N. Sand

Date : 07.11.2015

S.No.	SAMPLE	Sample Weight Before Wash (gm)	Afte Wash Passing 200 (%)
1	N.Sand	249.0	2.76

THUNAIAH

Engr. Yunus Mohd.





شركة أسمنت نجران
NAJRAN CEMENT COMPANY
CEMENT TESTING CERTIFICATE
IMS-QC-FM-17

This is to certify that the Sulfate Resisting Portland Cement dispatched during the period from 21.09.2013 to 27.09.2013 is manufactured in accordance with requirements of (SASO 570 1992) cement standard. It is found to have the following testing results:

CHEMICAL ANALYSIS

Constituents	Unit	SASO 570 /1992	Test Results
SiO ₂	%	-	20.57
Al ₂ O ₃	%	-	4.19
Fe ₂ O ₃	%	-	4.47
CaO	%	-	61.89
MgO	%	≤ 5.0	2.66
SO ₃	%	≤ 2.5	2.21
K ₂ O	%	-	
Na ₂ O	%	-	
Cl ⁻	%	-	0.01
L.O.I	%	≤ 4.0	2.65
I.R	%	≤ 1.5	0.65
LSF	%		0.92
C ₃ S	%		54.71
C ₂ S	%		17.71
C ₃ A	%	≤ 5.0	3.55
C ₄ AF	%		13.60
2 C ₃ A + C ₄ AF	%	≤ 25.0	20.70

PHYSICAL TESTING

Test	Unit	SASO 570 /1992	Test Results
Fineness by Blaine	(cm ² /g)	2500	3480
Setting Time :- - Initial - Final	(Minutes)	≥ 45 ≤ 480	145 195
Soundness Le-Chatelier Autoclave Expansion	(mm) (%)	≤ 10 ≤ 0.8	0.50 0.01
Compressive Strength - Three Days - Seven Days - Twenty Eight Days	(N/mm ²)	≥ 12 ≥ 22 ≥ 30	28.1 36.6 48.6

SECTION HEAD

PLANT MANAGER

Tel.: +966 (07) 529-9990 Fax: +966 (07) 529-9991 P.O. Box 1006, Najran, Saudi Arabia
www.najrancement.com



شركة أسمنت نجران
NAJRAN CEMENT COMPANY
CEMENT TESTING CERTIFICATE
IMS-QC-FM-16


This is to certify that the Ordinary Portland Cement dispatched during the period from 21.09.2013 to 27.09.2013 is manufactured in accordance with requirements of (SASO 143 / 1979) cement standard. It is found to have the following testing results:

CHEMICAL ANALYSIS

Constituents	Unit	SASO 143 /1979	Test Results
SiO ₂	%	-	20.32
Al ₂ O ₃	%	-	4.71
Fe ₂ O ₃	%	-	3.63
CaO	%	-	62.01
MgO	%	≤ 4.0	2.68
SO ₃	%	≤ 3.0	2.35
K ₂ O	%	-	-
Na ₂ O	%	-	-
Cl ⁻	%	≤ 0.1	0.01
L.O.I	%	≤ 4.0	2.81
I.R	%	≤ 1.5	0.67
LSF	%	-	0.93
C ₃ S	%	-	54.41
C ₂ S	%	-	17.22
C ₃ A	%	-	6.35
C ₄ AF	%	-	11.05

PHYSICAL TESTING

Test	Unit	SASO 143 /1979	Test Results
Fineness by Blaine	(cm ² /g)	2250	3280
Setting Time :-			
- Initial	(Minutes)	≥ 45	120
- Final		≤ 600	175
Soundness Le-Chatelier	(mm)	≤ 10	1.0
Autoclave Expansion	(%)	≤ 0.8	0.08
Compressive Strength			
- Three Days	(N/mm ²)	≥ 15	28.5
- Seven Days		≥ 23	38.0
- Twenty Eight Days -		≥ 35	50.7


SECTION HEAD


PLANT MANAGER

Tel.: +966 (07) 529-9990 Fax: +966 (07) 529-9991 P.O. Box 1006, Najran, Saudi Arabia
www.najrancement.com



AL-WAJEEH HOLDING COMPANY

شركة الوجيه القابضة



شركة أسمنت نجران
NAJRAN CEMENT COMPANY
CEMENT TESTING CERTIFICATE
IMS-QC-FM-18

This is to certify that the Portland Pozzolana Cement dispatched during the period from 21.09.2013 to 27.09.2013 is manufactured in accordance with requirements of (SASO 2536 / 2005) cement standard. It is found to have the following testing results


CHEMICAL ANALYSIS

Constituents	Unit	SASO 2536 / 2005	Test Results
SiO ₂	%	-	23.35
Al ₂ O ₃	%	-	5.71
Fe ₂ O ₃	%	-	4.47
CaO	%	-	56.64
MgO	%	≤ 6.0	3.19
SO ₃	%	≤ 4.0	2.42
K ₂ O	%	-	1.00
Na ₂ O	%	-	0.15
Cl ⁻	%	≤ 0.1	0.02
L.O.I	%	≤ 5.0	1.47
I.R	%	-	6.95
LSF	%	-	-
C ₃ S	%	-	-
C ₂ S	%	-	-
C ₃ A	%	-	-
C ₄ AF	%	-	-

PHYSICAL TESTING

Test	Unit	SASO 2536 / 2005	Test Results
Fineness by Blaine	(cm ² /g)		3610
Setting Time :- - Initial - Final	(Minutes)	≥ 45 ≤ 420	135 190
Soundness Le-Chatelier Autoclave Expansion	(mm) (%)	≤ 10 ≤ 0.8	0.70 0.05
Compressive Strength - Three Days - Seven Days - Twenty Eight Days -	(N/mm ²)	≥ 15 ≥ 23 ≥ 35	26.3 35.3 48.7


SECTION HEAD


PLANT MANAGER

Tel.: +966 (07) 529-9990 Fax: +966 (07) 529-9991 P.O. Box 1006, Najran, Saudi Arabia
www.najrancement.com



THUNALAH
Consultants engineering

الثانية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع

رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL -Wajeesh .Co

Project: Concrete Batching Plant (1)

Location: ABHA

Job No. : CBP-NAE-MJ02

Dated: 6/9/2015

W.O : 3120

Type of

Equipment to be Aggregate Scale

Model: DK710

(Calibration Test Data)

	Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
	Unit Kg.	Unit Kg.	Unit Kg.	
Manufacturer:				
Serial No.	1306039	20	20	0.0
Capacity	12000 Kg	40	40	0.0
Graduation:	1 Kg.	80	80	0.0
Verified Range:	1Kg	100	100	0.0
Verification Date:	06 th September, 2015	140	140	0.0
Next Due Date:	05 th March, 2016	180	180	0.0
Calibrated By:	M. Hobani	200	200	0.0
Witnessed By:		600	600	0.0
		800	800	0.0
		1000	1002	2.0
		1500	1500	0.0
		1800	1800	0.0
			Avg.	0.02

Remarks:

1. The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.02% of the applied load.
2. Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- 3.If the calibration goes out of order ,due to any break down ,malfunction or other reasons what so ever . We (THUNIAH Consultants & Material testing) shall not be liable for any damage or loss.
4. Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo



الرياض - ت : ٠١٤٦٢٦٨٩١ - ص.ب : ٢٥٠٨٤٨ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٣٠ - ص.ب : ٣٢٥ - الفروع : جدة - النمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثنائية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL -Wajeed .Co
Project: Concrete Batching Plant (1)
Location: ABHA

Job No. : CBP-NAE-MJ02
Dated: 6/9/2015
W.O 3120

Type of
Equipment to be
Model: Cement Scale
DK 710

(Calibration Test Data)

	Standard Reading Or Applied Weight Unit Kg.	Actual Reading or Indication Unit Kg.	Deviation Unit Kg.	%Error of the Applied Load
Manufacturer:				
Serial No.	130629	20	20	0.0
Capacity	10000 Kg.	40	40	0.0
Graduation:		80	80	0.0
Verified Range:		100	100	0.0
Verification Date:	06 th September, 2015	140	140	0.0
Next Due Date:	05 th March, 2016	200	200	0.0
Calibrated By:	M. Alabahr	240	240	0.0
Witnessed By:		300	300	0.0
		400	400	0.0
		520	520	0.0
		600	600	0.0
		800	800	0.0
		1000	1000	0.00
			Avg.	0.00

Remarks:

1. The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.00.% of the applied load.
2. Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
3. If the calibration goes out of order ,due to any break down ,malfunction or other reasons what so ever . We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
4. Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIAH
Ezzuddin Haj Hamdo



الرياض - ك : ٠١٤٦٢٦٨٩١ - ص ب : ٢٥٠٨٤٨ - خميس مشيط - تليفكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٣٢٥ - القروى : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثنائية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL-Wajeed .Co
Project: Concrete Batching Plant (1)
Location: ABHA

Job No. : CBP-NAE-MJ02
Dated: 6/9/2015
W.O 3120

Type of Equipment to be Model: Water Meter
EMKO

(Calibration Test Data)

	Standard Reading Or Applied Weight Unit Ltr.	Actual Reading or Indication Unit Ltr.	Deviation Unit Ltr.	%Error of the Applied Load
Manufacturer:				
Serial No.	EZM-9950	20	0	0.0
Capacity	1000 Ltr.	40	0	0.0
Graduation:	1Ltr.	80	0	0.0
Verified Range:	100	100	0	0.0
Verification Date:	06 th September, 2015	200	0	0.0
Next Due Date:	05 th March, 2016	300	0	0.0
Calibrated By:	M. Alshabir	400	0	0.0
Witnessed By:		500	0	0.0
		800	0	0.0
		900	0	0.0
		980	0	0.0
		Avg.	0.00	

Equipment Statues:

Remarks:

1. The Above mentioned Water Scale of Batching Plant as Calibrated is accurate within the Deviation of 0.00% of the applied load.
2. Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
3. If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever. We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
4. Device used for calibration. Standard Test Tanks, Calibrated by ISO approved Laboratories.

THUNAIAH
Ezzuddin Haj Hamdo



الرياض - ت: ٠١٤٦٢٦٨٩١ - ص: ٤٥٠٨٤٨ - خميس مشيط - تليفاكس: ٠٧ ٢٢٠٤٣٣٠ - ص: ٢٢٥ - الفروع: جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.: 014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.: 072204330-P.O.Box.: 325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثناية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL-Wajeeh .Co
Project: Concrete Batching Plant (1)
Location: ABHA

Job No. : CBP-NAE-MJ02
Dated: 6/9/2015
W.O 3120

Type of
Equipment to be
Model: Admixture Meter
DK710

(Calibration Test Data)

	Standard Reading Or Applied Weight Unit Ltr.	Actual Reading or Indication Unit Ltr.	Deviation Unit Ltr.	%Error of the Applied Load
Manufacturer:				
Serial No.	1306085	1	1.0	0.0
Capacity	100 Kg	2	2.0	0.0
Graduation:	1kg.	5	5.0	0.0
Verified Range:	10	10.0	0.0	0.0
Verification Date:	06 th September, 2015	15	15.0	0.0
Next Due Date:	05 th March, 2016	20	20.0	0.0
Calibrated By:	M. Alshaban	40	40.0	0.0
Witnessed By:		60	60.0	0.0
		80	80.0	0.0
		95	95.0	0.0
			Avg.	0.00

Equipment Statues:

Remarks:

- The Above mentioned Water Scale of Batching Plant as Calibrated is accurate within the Deviation of 0.00% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order ,due to any break down ,malfunction or other reasons what so ever . We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Tanks, Calibrated by ISO approved Laboratories.

THUNAIAH
Ezzuddin Haj Hamdo



الرياض - ت : ٠١٤٦٦٦٨٩١ - ص ب : ٣٢٥ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٢٠ - ص ب : ٣٢٥ - الفروع : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.: 014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.: 072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثناية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL -Wajeed .Co
Project: Concrete Batching Plant (2)
Location: ABHA

Dated: 6/9/2015
W.O : 3120

Type of Equipment
to be calibrated:
Model:

Aggregate Scale
DK710

(Calibration Test Data)

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Kg.	Unit Kg.	Unit Kg.	
20	20	0.0	0.00
80	80	0.0	0.00
100	100	0.0	0.00
180	180	0.0	0.00
200	200	0.0	0.00
280	280	0.0	0.00
400	400	0.0	0.00
480	482	2.0	0.42
600	601	1.0	0.17
800	800	0.0	0.00
1000	1000	0.0	0.00
1600	1601	1.0	0.06
1800	1801	1.0	0.06
Avg.			0.05

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

Remarks:

1. The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.00% of the applied load.
2. Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
3. If the calibration goes out of order ,due to any break down ,malfunction or other reasons what so ever . We THUNAIH Consultants & Material testing) shall not be liable for any damage or loss.
4. Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIH

Ezzuddin Haj Hamdo

الرياض - ت : ٠١٤٦٢٦٨٩١ - ص ب : ٢٥٠٨٤٨ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٣٢٥ - الفروع : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثناية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL -Wajeeh .Co
Project: Concrete Batching Plant (2)
Location: ABHA

Dated: 6/9/2015
W.O 3120

Type of Equipment
to be calibrated:
Model:

Cement Scale
DK 710

(Calibration Test Data)

Standard Reading Or Applied Weight Unit Kg.	Actual Reading or Indication Unit Kg.	Deviation Unit Kg.	%Error of the Applied Load
20	20	0.0	0.0
40	40	0.0	0.0
80	80	0.0	0.0
100	100	0.0	0.0
160	160	0.0	0.0
180	180	0.0	0.0
200	200	0.0	0.0
280	280	0.0	0.0
300	300	0.0	0.0
380	380	0.0	0.0
400	400	0.0	0.0
600	600	0.0	0.0
1000	1000	0.0	0.00
Avg.			0.00

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

1306045

10000 Kg.

80

100

06th September, 2015

05th March, 2016

M. Alotabi

280

300

380

400

600

1000

Remarks:

- The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.00 % of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down ,malfunction or other reasons what so ever . We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo



الرياض - ت : ٠١٤٦٢٦٨٩١ - ص ب : ٢٥٠٨٤٨ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٢٢٥ - الفروع : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثناية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (ترية - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL-Wajeed .Co

Project: Concrete Batching Plant (2)

Location: ABHA

Dated: 6/9/2015

W.O 3120

Type of Equipment
to be calibrated:

Water Meter

Model:

EMKO

(Calibration Test Data)

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Ltr.	Unit Ltr.	Unit Ltr.	
EZM-9930	20	20	0
500 Ltr.	40	40	0
1Ltr.	80	80	0
	100	100	0
06 th September, 2015	180	180	0
05 th March, 2016	200	200	0
M. Alodan	280	280	0
	380	380	0
	400	400	0
	480	480	0
		Avg.	0.00

Equipment Status:

Remarks:

- The Above mentioned Water Scale of Batching Plant as Calibrated is accurate within the Deviation of 0.0% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever. We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Tanks, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo



الرياض - ت: ٠١٤٦٢٦٨٩١ - ص ب: ٤٥٠٨٤٨ - خميس مشيط - تليفاكس: ٠٧ ٢٢٠٤٢٣٠ - ص ب: ٣٢٥ - القروى: جدة - النمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box: 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثناية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL-Wajeed .Co
Project: Concrete Batching Plant (2)
Location: ABHADated: 6/9/2015
W.O 3120Type of Equipment
to be calibrated:
Model:Admixture Meter (1)
DK710

(Calibration Test Data)

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Ltr.	Unit Ltr.	Unit Ltr.	
1306094	1	1	0
100 Kg	2	2	0
	3	3	0
	4	4	0
06 th September, 2015	5	5	0
05 th March, 2016	10	10	0
M. Alotabi	20	20	0
	40	40	0
	80	80	0
	90	90	0
	95	95	0
	Avg.		0.00

Equipment Statuses:

Remarks:

- The Above mentioned Water Scale of Batching Plant as Calibrated is accurate within the Deviation of 0.00% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order ,due to any break down ,malfunction or other reasons what so ever . We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Tanks, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo



الرياض - ت : ٠١٤٦٢٦٨٩١ - ص ب : ٢٥٠٨٤٨ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٢٢٥ - القروى : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثنائية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (ترية - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL Wajeed Co.
Project: Block Batching Plant
Location: ABHA

Dated: 06.09.2015
W.O: 3120

Type of Equipment
to be calibrated:

Aggregate Scale
Model: BS-5200

(Calibration Test Data)

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Kg.	Unit Kg.	Unit Kg.	
M01663	20	20	0.0
12,000 Kg.	40	40	0.0
1 Kg.	80	80	0.0
	100	100	0.0
06 th September, 2015	180	180	0.0
05 th March, 2016	200	200	0.0
M. Alshahr	280	280	0.0
	300	300	0.0
	380	380	0.0
	400	400	0.0
	480	482	2.0
	600	600	0.0
	1000	1000	0.0
		Avg.	0.03

Remarks:

- The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.03% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever. We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo

الرياض - ك: ١٤٦٦٨٩١ - ص ب: ٢٥٠٨٤٨ - خميس مشيط - تليفاكس: ٠٧ ٢٢٠٤٣٣٠ - ص ب: ٢٢٥ - الفروع: جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.: 014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.: 072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثنائية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (ترية - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL Wajeed Co.
Project: Block Batching Plant
Location: ABHA

Dated: 06.09.2015
W.O: 3120

Type of Equipment
to be calibrated:

Aggregate Scale
Model: BS-5200

(Calibration Test Data)

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Kg.	Unit Kg.	Unit Kg.	
M01663	20	20	0.0
12,000 Kg.	40	40	0.0
1 Kg.	80	80	0.0
	100	100	0.0
06 th September, 2015	180	180	0.0
05 th March, 2016	200	200	0.0
M. Alshahr	280	280	0.0
	300	300	0.0
	380	380	0.0
	400	400	0.0
	480	482	2.0
	600	600	0.0
	1000	1000	0.0
	Avg.		0.03

Remarks:

- The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.03% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever. We (THUNAIH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIH

Ezzuddin Haj Hamdo

الرياض - ك: ١٤٦٦٨٩١ - ص ب: ٢٥٠٨٤٨ - خميس مشيط - تليفاكس: ٠٧ ٢٢٠٤٣٣٠ - ص ب: ٢٢٥ - الفروع: جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.: 014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.: 072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaijah.com

E-mail : thunaijah_1@thunaijah.com - Thunaijah@hotmail.com



الثنائية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL Wajeed Co.
Project: Block Batching Plant
Location: ABHA

Dated: 06.09.2015
W.O : 3120

Type of Equipment
to be calibrated:
Model:

Cement Scale
Newton

(Calibration Test Data)

Standard Reading Or Applied Weight	Actual Reading or Indication	Deviation	%Error of the Applied Load
Unit Kg.	Unit Kg.	Unit Kg.	
110300017	20	20	0.0
15000 kg	40	40	0.0
	100	100	0.0
	180	180	0.0
06 th September, 2015	200	200	0.0
05 th March, 2016	240	240	0.0
M. Alshahr	280	280	0.0
	300	300	0.0
	380	380	0.0
	400	400	0.0
	600	600	0.0
	1000	1001	0.1
	1400	1400	0.00
		Avg.	0.01

Manufacturer:
Serial No.
Capacity
Graduation:
Verified Range:
Verification Date:
Next Due Date:
Calibrated By:
Witnessed By:

Remarks:

- The Above mentioned Weighing Scale of Batching Plant as Calibrated is accurate within Deviation of 0.01% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever.
- We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Weights, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamda



الرياض - ت : ٠١٤٦٢٦٨٩١ - ص ب : ٢٥٠٨٤٨ - خميس مشيط - تليفاكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٢٢٥ - القروى : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



الثانية السعودية للاستشارات الهندسية

دراسات - تصميم - تخطيط - إشراف - إدارة مشاريع
رفع مساحي - مختبرات (تربة - خرسانة - أسفلت - مواد)

Report of Calibration

Client: AL Wajeed Co.
Project: Block Batching Plant
Location: ABHA

Dated: 06.09.2015
W.O : 3120

Type of Equipment
to be calibrated:
Model:

Water Meter

Contact Rating

(Calibration Test Data)

Manufacturer:

Serial No.

Capacity

Graduation:

Verified Range:

Verification Date:

Next Due Date:

Calibrated By:

Witnessed By:

	Standard Reading Or Applied Weight Unit Ltr.	Actual Reading or Indication Unit Ltr.	Deviation Unit Ltr.	%Error of the Applied Load
N/A	20	20	0	0.0
1000 Ltr.	40	40	0	0.0
1Ltr.	80	80	0	0.0
	100	100	0	0.0
06 th September, 2015	200	200	0	0.0
05 th March, 2016	300	300	0	0.0
M. abobaker	400	400	0	0.0
	500	500	0	0.0
	800	800	0	0.0
	900	900	0	0.0
			Avg.	0.00

Equipment Statues:

Remarks:

- The Above mentioned Water Scale of Batching Plant as Calibrated is accurate within the Deviation of 0.0% of the applied load.
- Calibration is required when ever the weighing Scale believed to be in error regardless of the time interval, Since the Last Calibration.
- If the calibration goes out of order, due to any break down, malfunction or other reasons what so ever. We (THUNAIAH Consultants & Material testing) shall not be liable for any damage or loss.
- Device used for calibration. Standard Test Tanks, Calibrated by ISO approved Laboratories.

THUNAIAH

Ezzuddin Haj Hamdo



الرياض - ت : ٠١٤٦٢٦٨٩١ - ص ب : ٣٢٥ - ٤٥٠٨٤٨ - خميس مشيط - تليفكس : ٠٧ ٢٢٠٤٣٣٠ - ص ب : ٣٢٥ - الفروع : جدة - الدمام - جازان - نجران - الباحة - المدينة المنورة

Riyadh - Tel.:014626891 - P.O.Box : 250848 - KhamisMushayt-Tel.Fax.:072204330-P.O.Box.:325

Departments : Jeddah - Damam - Jazan - Najran - Albaha - Almadina

www.thunaiah.com

E-mail : thunaiah_1@thunaiah.com - Thunaiah@hotmail.com



AL JAZZAR

OMAR JAZZAR CONSULTING ENGINEERS
Design, Supervision, Studies & Survey
Geotechnical, Materials Testing, Environmental, Water
LICENSE (CONSULT. 219, GEOTECH - 3)
MEMBERSHIP NO.: 9946 RIYADH / 6213 MADINA



الجزار

عمر جزار - مهندسون استشاريون
تصميم - إشراف - دراسات - مساحة
فحص تربة، اختبار مواد، بيئة، مياه
ترخيص هندسي: ٢١٩ / فحص تربة - ٣
رقم العضوية: ٩٩٤٦ الرياض / ٦٢١٣ المدينة

Certificate of Calibration

Certificate No. : 26001

Date: 05-09-2015


Client : M/s. Al Wajeeh Co
Project Name : Concrete Factory
Location : ABHA

Certifies that the instrument listed below has been tested and calibrated using standards whose accuracies are traceable to national or international standards, within the limitations of its calibration services. Basis of tolerance ASTM C39, E74 and BS:1610 Part 1:1992 which found satisfactory. This certificate will be void, if the instrument is subjected to any damage, maintenance, repair or any adjustment, if so the instrument need to recalibrate, irrespective of the validity of the certificate.

Instrument Description

Name : Compression Testing Machine
Brand Name : CONTROLS
Model/Serial No. : 50-C23-C02/12019971
Capacity : 2000 KN
Sensitivity : 0.1 KN
Temperature : 25°C
Humidity : 21%

Calibration Date : 05th September' 2015 Valid up to : 04th March' 2016



Calibration Device Data:

Instrument Name : Digital Load Cell
Manufacturer : Controls, Italy
Model / Serial No. : 12020359
Calibration Valid up to : May - 2016

FOR OMAR JAZZAR CONSULTING ENGINEERS

RIYADH (H.O) الرياض P.O. Box 41956 ص.ب. 41956 P. code 11531 الرمز البريدي: 11531 ISO 9001: 2008 CERTIFIED

Tel. 4776512, 4794440, 4729452 هاتف : 4776516 فاكس : email : ojce-ryd@jazzar.com.sa

Branch Offices :	جدة Jeddah	الرياض Madina	القصيم Qaseem	الجبيل Jubail	حائل Hall	نجران Najran
TEL.	6696871	8238686	3262792	3418699	5344441	5223761
FAX	6612867	8285990	3262731	3418659	5346414	5223761

www.jazzar.com.sa





Al Wajeeh Holding Company

Laboratory Test

Fine Aggregates Sample Sieve Analysis (ASTM C 136)

Activity: Concrete

Source: Gharbal

Wt. of Sample= 3000 gm

Testing Date: 8-3-2014

Sieve Size	Wt.Retained (gm)	Cumulative Wt. Retained (gm)	Retained %	Passing %	Limits	
					Lower	Upper
9.5	3/8"	18	0.59%	99.41%	100%	100%
4.75	NO.4	135	4.51%	94.90%	95%	100%
2.36	NO.8	363	12.09%	82.81%	80%	95%
2	NO.10	128	4.26%	78.56%	75%	90%
0.85	NO.20	857	28.57%	49.99%	45%	67%
0.6	NO.30	548	18.27%	31.72%	25%	60%
0.3	NO.50	585	19.49%	12.23%	5%	30%
0.15	NO.100	172	5.73%	6.50%	2%	10%
0.075	NO.200	123	4.11%	2.39%	0%	5%

% Material Passes of Sieve No. 200 (Fines) = $72/3000=2.4\%$

Acceptance Criteria:

Comply ☐

Not Comply ☐

Department Manager

Name:

Signature

QC Engineer

Name:

Signature

Eng'r Muhammad Al-Khalil
8/3/14





Al Wajeeh Holding Company

Laboratory Test

Fine Aggregates Sample Sieve Analysis (ASTM C 136)

Activity: Concrete

Source: Gharbal

Wt. of Sample= 3000 gm

Testing Date: 8-3-2014

Sieve Size		Wt.Retained (gm)	Commulative Wt. Retained (gm)	Retained %	Passing %	Limits	
						Lower	Upper
9.5	3/8"	20	20	0.67%	99.33%	100%	100%
4.75	NO.4	136	156	4.53%	94.80%	95%	100%
2.36	NO.8	345	501	11.50%	83.30%	80%	95%
2	NO.10	102	603	3.40%	79.90%	75%	90%
0.85	NO.20	841	1444	28.03%	51.87%	45%	67%
0.6	NO.30	423	1867	14.10%	37.77%	25%	60%
0.3	NO.50	704	2571	23.47%	14.30%	5%	30%
0.15	NO.100	208	2779	6.93%	7.37%	2%	10%
0.075	NO.200	137	2916	4.57%	2.80%	0%	5%

% Material Passes of Sieve No. 200 (Fines) = $84/3000=2.8\%$

Acceptance Criteria:

Comply ☐

Department Manager

Name:

Signature



Not Comply ☐

QC Engineer

Name: Eng. Mohamed Alkhalil

Signature

8/3/14



Al Wajeeh Holding Company
Laboratory Test
Fine Aggregates Sample Sieve Analysis (ASTM C 136)

Activity: Concrete
Source: Gharbal
Wt. of Sample= 3000 gm
Testing Date: 8-3-2014

Sieve Size		Wt.Retained (gm)	Cumulative Wt. Retained	Retained %	Passing %	Limits	
						Lower	Upper
9.5	3/8"	9	9	0.30%	99.70%	100%	100%
4.75	NO.4	125	134	4.17%	95.53%	95%	100%
2.36	NO.8	324	458	10.80%	84.73%	80%	95%
2	NO.10	106	564	3.53%	81.20%	75%	90%
0.85	NO.20	842	1406	28.07%	53.13%	45%	67%
0.6	NO.30	549	1955	18.30%	34.83%	25%	60%
0.3	NO.50	701	2656	23.37%	11.47%	5%	30%
0.15	NO.100	186	2842	6.20%	5.27%	2%	10%
0.075	NO.200	112	2954	3.73%	1.53%	0%	5%

46

% Material Passes of Sieve No. 200 (Fines) = 46/3000=1.5%

Acceptance Criteria:

Comply ☐

Not Comply ☐

Department Manager

Name:

Signature

QC Engineer

Name:

Signature

Engr. Muhammad Alkhalil
8/3/14





Al Wajeeh Holding Company

Laboratory Test

Fine Aggregates Sample Sieve Analysis (ASTM C 136)

Activity: Concrete

Source: Gharbal

Wt. of Sample= 3000 gm

Testing Date: 8-3-2014

Sieve Size	Wt.Retained (gm)	Commulative Wt. Retained (gm)	Retained %	Passing %	Limits	
					Lower	Upper
9.5 3/8"	24	24	0.80%	99.20%	100%	100%
4.75 NO.4	145	169	4.83%	94.37%	95%	100%
2.36 NO.8	419	588	13.97%	80.40%	80%	95%
2 NO.10	175	763	5.83%	74.57%	75%	90%
0.85 NO.20	888	1651	29.60%	44.97%	45%	67%
0.6 NO.30	672	2323	22.40%	22.57%	25%	60%
0.3 NO.50	349	2672	11.63%	10.93%	5%	30%
0.15 NO.100	122	2794	4.07%	6.87%	2%	10%
0.075 NO.200	121	2915	4.03%	2.83%	0%	5%

% Material Passes of Sieve No. 200 (Fines) = $85/3000=2.8\%$

Acceptance Criteria:

Comply ☐

Department Manager

Name:

Signature



Not Comply ☐

QC Engineer

Name:

Signature

Eng. Muhammad Al-Khalil
8/3/14



**British
Certifications Inc.**



This is to Certify that the Management System of

AL-WAJEEH HOLDING COMPANY

P.O. Box 303, abha-61411 kingdom of Saudi Arabia

Has been assessed and found to Comply with the Requirements of:

ISO 9001:2008

The Quality Management System is applicable to:

**GENERAL CONTRACTING FOR ELECTRICAL, MECHANICAL, CIVIL
WORK & MAINTENANCE OF ELECTRONIC NETWORK,
DAM WATER SANITATION, ROAD & SERVICES.**

Certificate No: 11951

Date of Certification Audit: 25.05.2014

Date of Issue: 04.07.2014

Date of Expiry: 03.07.2017

1st Surveillance Audit: April 2015


2nd Surveillance Audit: April 2016


CEO



British Certifications Inc.

C-4/7, Shiva Arcade, Acharya Niketan, Mayur Vihar Phase-I, Delhi-110091 (India)
Tel.: +91-11-43601911, 43601987 Fax : +91-11-43601911 Web: www.bci.co.in E-mail : marketing@bci.co.in
Visit for verification : www.jas-anz.org/register



<p>التاريخ: ١٩٩٠ / ٠٦ / ١٤٣٥ هـ الرقم: (٩٠ / ١٤٣ / ٠٠٠٠) المشروعات:</p>	 وزارة الصحة Ministry of Health	<p>المملكة العربية السعودية وزارة الصحة المديرية العامة للشؤون الصحية بمنطقة إدارة المشاريع والشؤون الهندسية قسم الدراسات والتصاميم والدعم الهندسي</p>
<p>بسم الله الرحمن الرحيم</p>		
<p>المحترمين</p>	<p>السادة / مصنع الوجيه للبلك والخرسانة الجاهزة</p>	
<p><u>السلام عليكم ورحمة الله وبركاته ،،،</u></p>		
<p>بناء على طلبكم المقدم لزيارة مصنع البلك والخرسانة الجاهزة ، فقد تم الشخوص من قبل إدارة الشؤون الهندسية ومكتب الدعم الفني بصحة عسير وتم أخذ جوله كامله بجميع أقسام المصنع وتبين لنا أن مصنعكم مؤهل لتوريد البلك والخرسانة الجاهزة لمشاريع وزارة الصحة بمنطقة عسير ، على أن يتم الأخذ بالإعتبار إجراء اختبارات الخرسانة حيث وهو العامل الرئيسي للإعتماد لكل مشروع حسب المواصفات والشروط الفنية ،</p>		
<p>مع أطيب تحياتي وتقديري</p>		
<p>مدير إدارة الشؤون الهندسية بمنطقة عسير م/ احمد بن علي عسيري</p>	<p>رئيس مكتب الدعم الفني بمنطقة عسير م/ سامر الأشهب</p>	
<p>أوسيطا للاستشارات الهندسية ARCADIA ENGINEERS & CONSULTANTS الادع العام للشؤون الهندسية</p>		



SUBMITTAL FOR APPROVAL OF DOCUMENTS

Employer's Name	MOI	Contractor	Saudi Binladin Group
Project Name	KAP3 Project	Submittal No.	DOC-GEN-S0017
Contract No.	P1277	Date	30/3/2014
Area	GENERAL	Title	AL WAJEED (READY MIX) - PREQUALIFICATION
Rev. No.	00	Date	30/03/2014
		No. of Copies	3
DOCUMENT DESCRIPTION : AL WAJEED HOLDING CO. (READY MIX) - PREQUALIFICATION + Testing Reports			
Document Discipline	Structure	BOQ Ref. No.	
Drawing Ref.		Standards	ASTM
Specification	Sec 03	Document No.	
Enclosures	PREVIOUS APPROVAL		
We certify that the above submitted documents have been reviewed in detail and are correct and in strict conformity with the contract drawings - specification except as otherwise stated.			
FOR THE CONTRACTOR			
Dept. Head	Dias Tawfik	Doc. Control Manager	Mohamed Radwan
QA/QC Manager	Ashraf Delf (acting)	Project Manager	Medhat El Samahy
Engineer / Consultant's Comments :			
1. All conditions of previous approval to be applied.			
2. Approved Submittal Form to be used.			
Action Code Legend :			
<input type="checkbox"/> A	Approved As Submitted	<input checked="" type="checkbox"/> B	Approved - Except as Noted
<input type="checkbox"/> D	Disapproved - Resubmit	<input type="checkbox"/> E	Receipt Acknowledged
Engineer / Consultant's Name :			
Name :	Signature :	Date :	
Approval shall not relive the Contractor of its obligations and liabilities under the Contractor constitute authorization of any change to Contract Documents, and therefore shall not imply any recognition whatsoever of additional time or cost to the contract.			
FOR : Engineer / Consultant's Comment			
Name :	Signature :	Date :	



الرقم : ١٥٩٨٦٧ التاريخ : ١٤٣٥/١٠/٢٥ المرفقات : ١+ملف		المملكة العربية السعودية وزارة الشؤون البلدية والقروية أمانة منطقة عسير (٤٠٥) وكالة التعمير والمشاريع
الموضوع: بشأن مشروع نفق الضباب وتقاطع الحزام مع طريق الطائف الريدف بأبها		
السادة/ شركة ابناء عبد الله الخضري ص.ب 25713 رمزيدي 61466 ابها المنسك المحترمين،،، السلام عليكم ورحمة الله وبركاته		
اشارة الى خطابكم رقم ٧٠/٢٠١٤ في ٢٠/٩/١٤٣٥ بشأن اعتماد شركة الوجيه القابضة في توريد الخرسانة الجاهزة للمشروعات تقاطع الحزام مع حي الضباب وتقاطع الحزام الدائري مع طريق الطائف الريدف		
نفيدكم انه لا مانع من اعتماد مصنع الوجيه للخرسانة الجاهزة على أن يتم عمل الاختبارات اللازمة للتأكد من الجودة بشكل دوري من قبل الاستشاري المشرف .		
وفقكم الله والسلام عليكم ورحمة الله وبركاته		
وكيل الامين للتعمير والمشاريع المكلف		
		
محمد عافض ال طالع عسيري ١٤٣٥/١٠/٢٥		
أبها - السنترال : ٢٢٤٦٢٨٢ / ٢٢٤٠٦٦٦ - فاكس : ٢٢٥٠٣٣٦ - تليكس : ٩٠١٠٤٧		



المملكة العربية السعودية
وزارة الصحة

قسم الاشراف

المديرية العامة للشئون الصحية بمنطقة عسير
إدارة المشاريع للشئون الهندسية

طالب الموافقة على اعتماد
(مقاول من الباطن / مورد / موزع / وكيل)
لأعمال متخصصة أو أنظمة أو معدات أو أجهزة
المشروع : موقف سيارات ومبنى الإدارة
الإستشاري : إدارة الشؤون الهندسية مكتب أركاديا
المقاول : شركة مسرا الجنوب للمقاولات

طلب جديد : <input checked="" type="checkbox"/>	إعادة تقديم : <input type="checkbox"/>	Project No. : <input type="text"/>	رقم المشروع : <input type="text"/>
المرفقات : <input checked="" type="checkbox"/>	التاريخ : <input type="text"/>	Subm. No. : <input type="text"/>	رقم التقديم : <input type="text"/>
		Date : <input type="text"/>	تاريخ التقديم : <input type="text"/>

المحترم

سعادة / مدير الشئون الهندسية بصحة عسير
السلام عليكم ورحمة الله وبركاته ... وبعد ،

مرفق طيه طلب الموافقة على اعتماد (مقاول من الباطن / مورد / موزع / وكيل) لعدد ثلاثة مقدمين لأعمال متخصصة
أو أنظمة أو معدات أو أجهزة وذلك لإبداء الرأي فيها واعتمادها بشكل أولي

توقيع وختم المقاول
Signature & Stamp of Contractor

عن المقاول

م	الوكيل	ل / الم	وزع	الشركة الصانعة	بلد المنشأ	اسم المسؤول لدى الوكيل وموافق
				شركة الوجيه للإنشاءات	السعودية	054 7674799

- مرفق ملفات المتقدمين التي تحتوي على التكنولوجيات وشهادات الخبرة والمستندات النظامية وسابقة الأعمال وشهادات الصيانة والضمان وتوفر طاقم
الصيانة وقطع النيار.

- جدول المقارنة الفنية للمقاول وجداول المقارنة التجارية

توصيات الاستشاري:
رابع مدير عام طبيقا لعمامات لهندسة عسير
الاسم : التوقيع : التاريخ : ١٤٣٦/١/٢٥

توصيات الشئون الهندسية:
المهندس المختص :
رابع مدير عام طبيقا للمواصفات لعمامات لهندسة عسير
الاسم : التوقيع : التاريخ :
مصادقة مدير المشروع :
مصادقة مدير الاستشاري :



TRANSMITTAL OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES OR MANUFACTURER'S DATA (Day/Month/Year)										TRANSMITTAL NUMBER (Specs: No-Seg. no.)	
CERTIFICATE OF COMPLIANCE										CCE-02	
SECTION I - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS (This section will be initiated by the contractor)											
FROM Saudi Electricity Company Southern Section		CONTRACT NUMBER 440004013		CHECK ONE <input checked="" type="checkbox"/> THIS IS A NEW TRANSMITTAL <input type="checkbox"/> THIS IS RESUBMITTAL OF TRANSMITTAL _____		TRANSMITTAL TYPE (check one) <input checked="" type="checkbox"/> CIVIL/ARCHITECTURAL <input type="checkbox"/> ELECTRICAL <input type="checkbox"/> MECHANICAL <input type="checkbox"/> PLUMBING					
PROJECT TITLE AND LOCATION CALL CENTER EXTENSION (TRAINING CAMP)											
SPECIFICATION SECTION NUMBER (Cover only one section with each transmittal)											
ITEM NO.	DESCRIPTION OF ITEM SUBMITTED (Type, Size, Model number, etc.)	SUBMITTAL TYPE CODE (see SEC. III below)	NO. OF COPIES OR SAMPLES	SPECIFICATION PARAGRAPH NO.	DRAWING SHEET NO.	USAGE ACTION CODE (see SEC. III below)					
1	Concrete mix Design from al wajeih	ST-04	1			A					
I certify that the above submitted items had been reviewed in detail and are correct and in strict conformance with the contract specification except as otherwise stated.											
NAME OF CONTRACTOR: <u>Eng. R. Alwajeh</u> SIGNATURE OF CONTRACTOR: <u>[Signature]</u> DATE: <u>03-22-15</u>											
NAME AND TITLE OF APPROVING AUTHORITY: <u>Engr. R. Alwajeh</u> SIGNATURE OF APPROVING AUTHORITY: <u>[Signature]</u> DATE: <u>03-22-15</u>											
SECTION II: APPROVAL ACTION (To be filled by SEC)											
REMARKS (To be filled by SEC) APPROVED & WE WILL USE THIS COMPANY FOR CONCRETE FOR OTHER STRUCTURES IT HAVE COMPANY'S STRENGTH IS GOOD. AS PER DRAWING NOT AVAILABLE & IT TOOKS REVIEWED IS GOOD.											
ITEM NUMBER TO BE RETURNED _____											
SECTION III: REFERENCE CODE											
USAGE ACTION CODE											
A Approved as Submitted B Approved except as noted in drawings (Resubmission not Required) C Approved except as noted in drawings (Refer to attached comment, Resubmission Required) D Will be returned by separate letter E Disapproved, Refer to attached comments F Design submittals is acceptable to released for construction G Other Action Required (Specify on Remarks)											
SUBMITTAL TYPE CODE ST-01 Sample ST-02 Test Report ST-03 Product Data ST-04 Design data ST-05 Shop Drawings ST-06 Certificate ST-07 Manufacturer's Instruction ST-08 Manufacturer's Field Report											



24/03/15

ENGINEER MICHAEL

ZUHAIR FAYEZ PARTNERSHIP
Zuhair Fayez Partners
Consultants

KKU MEDICAL CITY
MALE CAMPUS PH-II

SAUDI ARABIAN BAYTUR

SAUDI ARABIAN
BAYTUR

RECEIVED-Phase II

ALL: ENGR. POISERT

SUBMITTAL FORM

SUBJECT: Concrete Mix Design for C30 Type-I, C30 Type-V, C20 Type-V, C20 Type-I & Screed Mix Design C22 Type-I, C22 Type-V in Al-Wajeed Holding Co. Batching Plant.

Specs. Code & Ref.	B.O.Q. Code Ref.	Drawing No.	Submittal No.
03300, 09200	MM01, MM02, MM03 MM04, MM05, MM06A MM06B		J10-03600/S-MT-STRU-0148

Date Received: _____
Date Returned: _____

Sub-contractor
Name: _____ Address: _____
Address: _____ Phone: _____ Telex: _____

Manufacturer
Name: Al-Wajeed Company
Address: P.O Box 303, Abha-614411, K.S.A
Phone: 017 2574444
Fax: 017 2574477
Telex: _____

Supplier/ Agent
Name: Al-Wajeed Company
Address: P.O Box 303, Abha-614411, K.S.A
Phone: 017 2574444
Fax: 017 2574477
Telex: _____

Information submitted and attached:

Information submitted and attached:	Operation & Maintenance Manual
Certificates	<input type="checkbox"/>
Technical Brochure	<input type="checkbox"/>
Manufacturer's Data & Specs.	<input type="checkbox"/>
Shop Drawings	<input type="checkbox"/>
Samples	<input type="checkbox"/>
Contractor's Comments:	<input type="checkbox"/>

Enclosed please find attached mix design for your approval.
See Attachment

Note: This review does not relieve the contractor (Contractor) of his responsibilities under the terms of the contract nor authorize additional compensation.
Signature: _____ Date: 23 March 2015
Eng. Ismet Bagir
PHASE II SAB Proj. Manager

Consultant's Comments:

DESIGN MIX MENTIONED ABOVE HERE AS PER PROJECT SPECIFICATION REQUIREMENTS

TRIAL MIXING & TESTING SHALL BE IN PRESENCE OF CONSULTANT'S REPRESENTATIVE

WATER/CEMENT RATIO SHALL BE IN ACCORDANCE W/ PROJECT SPECS. (SEE ATTACHMENT)

Status:


Status:	Discipline	Sign & Date	Resident Engineer
1 Approved	<input type="checkbox"/> Arch.		
2 Approved as noted	<input checked="" type="checkbox"/> Civil	23 MAR 2015	Sign: _____ Date: 01/04/2015
3 Revise and submit	<input type="checkbox"/> Mech.		
4 Rejected	<input type="checkbox"/> Elect		
	<input type="checkbox"/> HVAC		
	<input type="checkbox"/> LS		

Doc. Ref: CSF08a/4
Issue Date: 27-Jul-99


1/38



المملكة العربية السعودية
وزارة التعليم العالي
جامعة الملك خالد



المملكة العربية السعودية
وزارة التعليم العالي
جامعة الملك خالد



الاستشارة
مكتب الخدمات الاستشارية السعودي
SPORTS CITY

REQUEST FOR APPROVAL

TRANSMITTAL FOR :		DRAWINGS <input checked="" type="checkbox"/> EQUIPMENTS <input checked="" type="checkbox"/> MATERIALS <input checked="" type="checkbox"/> SAMPLES <input type="checkbox"/> DATE: NEW SUBMITTAL <input checked="" type="checkbox"/> RESUBMITTED <input type="checkbox"/>	
MANUFACTURER CERTIFICATE OF COMPLIANCE <input type="checkbox"/>		CATALOGUES <input checked="" type="checkbox"/> OTHERS <input type="checkbox"/>	
REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS			
TO: SAUDI CONSULTING SERVICES (SAUDCONSULT)		FROM: AL RASHID TRADING & CONTRACTING CO.	
SPECIFICATION NO.		ATTACHMENT: Ready mix Concrete	
ITEM NO.	DESCRIPTION OF ITEMS SUBMITTED	NO. OF COPIES	CONTRACT REFERENCE
1	Saeel Bin Hamoud	3	
2	AL- AWAJEED Holding Company	3	
Contractor Remarks: WE CERTIFY THAT THE ABOVE SUBMITTED ITEMS HAVE BEEN REVIEWED CORRECT AND IN STRICT CONFORMANCE WITH THE APPROVED DRAWINGS AND SPECIFICATIONS EXCEPT AS OTHERWISE STATED.			
CONTRACTOR'S PROCUREMENT DIVISION		APPROVAL STATUS	
Name		A (B) (C) (D)	
Signature		SAUDCONSULT	
AL RASHID TRADING & CONTRACTING CO.			
Name			
Signature			
PROJECT MANAGER			

(A) APPROVED AS SUBMITTED (B) APPROVED AS NOTED - RESUBMITTED NOT REQUIRED (C) APPROVED AS NOTED - RESUBMITTED REQUIRED (D) DISAPPROVED

الاستشاري
مكتب الخدمات الاستشارية السعودي
المنطقة الجنوبية

المقاول
مؤسسة المشرب
للمقاولات العامة

المملكة العربية السعودية
وزارة المياه والكهرباء
الديريّة العامة للمياه بمنطقة عسير
مشروع : إنشاء محطة توزيع مياه جنوب أبها

0005

طلب اعتماد وتقديم

اسم المشروع : إنشاء محطة توزيع مياه جنوب أبها

المرفقات	طلب جديد <input checked="" type="checkbox"/>	رقم التقديم : ١	تاريخ التقديم : ١٤٣٥/١٠/٢١
تاريخ الاستلام :	إعادة <input type="checkbox"/>	رقم التقديم السابق :	
وصف التقديم :	بلد المنشأ : السعودية		
رقم البند في المواصفات : ٢-١-٣-١-٢-٣	المصنع : الوجيه / العنبر / هيف		
ملاحظات ورأي الاستشاري : المصانع الثلاثة المعروفة (الوجيه - العنبر - هيف) تملك سعة تخزين مرفوعة الاشارات المؤتلفة وتضم الحظرة الرئيسية المقدم مطابق للارصاء الشبه المرفوع والدرمته له لبارم لم يكتسب المنتج الدل ثريه مائة		المورد : الوجيه / العنبر / هيف	
<p>مدير المشروع</p> <p>مدير المنطقة الجنوبية</p> <p>مكتب الاستشاري</p> <p>توقيع المستلم :</p> <p>التاريخ : ٢٥/١٠/٢٠١٥</p>		<input checked="" type="checkbox"/> A	أ - معتمد
		<input type="checkbox"/> B	ب - معتمد حسب الملاحظات لا حاجة لإعادة التقديم
		<input type="checkbox"/> C	ج - معتمد حسب الملاحظات مع إعادة التقديم
		<input type="checkbox"/> D	د - مرفوضة
رأي إدارة المشروعات		رأي إدارة المشروعات	
مدير إدارة المشروعات		مدير إدارة المشروعات	
م / محمد عبد الله آل حيدان		م / محمد عبد الله آل حيدان	

في حالة عدم ورود رأي الاستشاري من فرع الوزارة خلال عشرة أيام من تسليم الطلب يعتبر ذلك موافقة على ما ورد في هذا الطلب